



May 28, 2020

For information as well as an interactive map on all current and future transportation projects, visit cityofmesquite.com/PublicWorksProjects.

Gus Thomasson Road (U.S. 80 to Town East Boulevard)

The Plan: This project is for the total reconstruction of Gus Thomasson Road from U.S. 80 to Town East Boulevard. This project will replace and upgrade the roadway and utilities underground, and will also add a bike trail, landscaping and other roadway improvements.



What's happening now and work expected in the next 30 days: Retaining walls are being built to provide extra support, while work continues on the trail and medians on Gus Thomasson Road. The new pavement markings are being painted on the road, then all lanes will reopen, and traffic will return to normal.

Estimated completion date: January 2021

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.

Real. Texas. Roads.

Real. Texas. Roads. is the program name for the road repairs funded by the \$125 million bond sale approved by voters in November 2015. Repairs under this program are for residential, two-lane roadways. The repairs began in 2016.

What's happening now and work expected in the next 30 days: Buena Vista Street and Willow Brook Drive are undergoing extensive concrete repairs, including surface



reconstruction. Street repair began in the Indian Trails Subdivision on April 13. [Watch the video](#) and visit www.cityofmesquite.com/RealTexasRoads/IndianTrails for details.

Estimated completion date: Funds made available by the 2015 Street Bond Election are expected to continue funding street repairs through 2024.

To view the current construction status of streets selected for the program, visit www.cityofmesquite.com/RealTexasRoads.



Gus Thomasson Road (Karla Drive to Moon Drive) Reconstruction Project

The Plan: The reconstruction of Gus Thomasson Road from Karla Drive to Moon Drive will be a four-lane divided road with the addition of a bicycle path, a wider sidewalk and improvements to underground water and sewer lines.

What's happening now and work expected in the next 30 days: The City contractor is finishing the irrigation system. In addition, the contractor will be installing trees, bushes and grass in the landscaped areas. Decorative security posts to protect the walking path from traffic, as well as bike racks and trash cans will also be installed. Oncor will continue to work on relocating electric lines on the north end of the project.

Estimated completion date: Spring 2020

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.



Town East Boulevard Phase 2 (U.S. 80 to Skyline Drive) Reconstruction Project

The Plan: This \$12.9 million project is a partnership between Dallas County and the City of Mesquite to reconstruct Town East Boulevard from U.S. Highway 80 to Skyline Drive. The existing six-lane section road will be reconstructed as a four-lane section road from Skyline Drive to Forney Road, and the section from Forney Road

to U.S. 80 will be reconstructed as a six-lane section. The pavement section for Town East Boulevard will be substantially thicker to support the large volume of heavy truck traffic. This project will also include improvements to underground water and sewer service lines as well as drainage. The four-lane section south of Forney Road will be shifted to reduce the impacts of the industrial traffic on residents living in the nearby neighborhood. This shift will also allow for the addition of a walking/biking trail and an eight-foot screening wall for the nearby neighborhood. The trail will connect the community to the Westover Greenbelt and the existing trail system at Military Parkway and Town East Boulevard, which is part of the Mesquite Heritage Trail.

What's happening now and work expected in the next 30 days: The temporary traffic signals have been installed. Work has started on removing the pavement from the southbound lanes. By the start of June, the contractor will start installing underground water lines and a new storm sewer system. The installation of water line and storm sewer in the southbound lanes will continue throughout the summer.

Estimated completion date: January 2021

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.



IH 635 (U.S. 75/Central Expressway to IH 30) LBJ East Project

The Plan: The Texas Department of Transportation (TxDOT) is reconstructing IH 635 from U.S. 75 to IH 30. The reconstruction will provide five main lanes and two managed lanes in both directions, continual frontage roads starting at Town East Boulevard and full reconstruction of the IH 30/IH 635 interchange. For more information concerning the IH 635 LBJ East Project, please visit the [Texas Department of Transportation webpage](http://www.txdot.gov). You can also email info@635east.com or text "635 East" to 31996.

What's happening now and work expected in the next 30 days: TxDOT has selected a contractor, Pegasus Link Contractors, for the full project and is working with all cities to relocate underground water, sewer and communication lines that will be affected by the construction. IH 635 construction started in April 2020. [Click here](#) to see a full list of lane closures during April. [Watch the presentation to City Council on February 17, 2020.](#) [Click here to see the project brochure.](#)

Estimated completion date: 2024

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.

Downtown Mesquite: Front Street Station – Aesthetic Improvements, Paving, Drainage, Water and Sewer

The Plan: The project is for the design of Front Street Station between Galloway Avenue and North Ebrite Street as the first phase to improve Downtown Mesquite with new underground infrastructure, pedestrian-friendly elements, special event areas and additional parking.



What's happening now and work expected in the next 30 days: Utility crews are installing a storm sewer system, sewer lines, water lines and roof drains. Paving preparations are underway on Ebrite Street and Front Street. Ebrite Street is closed from Main Street to the Union Pacific Railroad, including the railroad crossing. Front Street is closed from Walker Street to Galloway Avenue. Watch the latest [Mesquite Minute](#) to learn more about the project.

Estimated completion date: December 2020

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.

TXDOT - U.S. 80 Improvements Project (IH 30 to FM 460)

The Plan: The U.S. 80 proposed improvements consist of the reconstruction and widening of U.S. 80 from IH 30 in Dallas County to FM 460 in Kaufman County, within the cities of Dallas, Mesquite, Forney, and the Town of Sunnyvale. The proposed plan will reconstruct the IH 635 interchange and widen main lanes and frontage roads. Frontage roads will be completed between Lawson Road and FM 460 over the East Fork of Trinity River. The Texas Department of Transportation (TxDOT) will perform the work in phases. The first phase will be primarily within the Mesquite city limits.



What's happening now and work expected in the next 30 days: TxDOT is in the process of selecting a design consultant for the Mesquite section of the project and is working with the North Central Texas Council of Governments to update planning documents and approve the environmental assessment. TxDOT is performing appraisals on required right-of-way parcels and easements.

Estimated completion date: To be determined by TxDOT.

Visit www.cityofmesquite.com/PublicWorksProjects for the most recent updates on this project.

Copyright City of Mesquite. All Rights Reserved.
1515 N. Galloway Avenue Mesquite, Texas 75149

Powered by
 **CIVICSEND**
A Product of CivicPlus

If you no longer wish to receive emails from us, you may [Unsubscribe](#).